

OPEN SPACE RENEWAL PROGRAM OF WORKS 2025

Description of works	Ward	Location	Commencement date	Completion date	Duration (days approx)
Replacement of existing timber retaining wall with concrete sleepers. Replacement of playground sand with mulch.	Westernport	Kernot	20/01/25	Completed	8
Replacement of existing retaining wall to western side of point, including installation of new fencing to end of Mussel Rocks.	Island	Cowes	Feb 2025	Completed	3
Installation of timber steps and new hand rails to Languard Rd beach access track	Island	Cowes	Mar 2025	Completed	2
Replacement of existing timber retaining wall at Screw Creek access track	Bunurong	Inverloch	Feb 2025	Completed	1
Repair of steps to walking track at Thompsons Reserve	Bunurong	Inverloch	Mar 2025	Completed	1
Replacement of Channel Boardwalk decking	Bunurong	Cape Paterson	14/2/2025	Completed	1
Replacement of Allan Birt Walk fencing wire	Bunurong	Cape Paterson	Mar 2025	Completed	2
Repair of steps to foreshore at the Recreation Reserve	Westernport	Grantville	16/01/25	Completed	1
Repair of cemetery car park inground stairs to beach	Westernport	Kilcunda	17/01/25	Completed	1
Replacement of Newhaven Reserve bollards	Island	Newhaven	Feb 2025	Completed	1
Replacement of Dunvegan carpark bollards	Island	Surfbeach	Mar 2025	Completed	2
Replacement of Rhyll Yacht Club bollards	Island	Rhyll	15/01/25	Completed	1
Refurbishment of Park Parade Rotunda	Bunurong	Cape Paterson	20/1/25	Completed	1
Repaint Wonthaggi SLSC BBQ Rotunda	Bunurong	Cape Paterson	Mar-25	Completed	3
Repaint internal & external of Wonthaggi Rest Minors Cricket Club	Bunurong	Wonthaggi	12/2/25	Completed	15
Installation of gutter to Park Parade Rotunda	Bunurong	Cape Paterson	Feb 2025	Completed	1
Removal of wire fencing at Cape paterson beach access batter	Bunurong	Cape Paterson	Feb 2025	Completed	1
Repairs to channel boardwalk stairs	Bunurong	Cape Paterson	Feb 2025	Completed	1
Ayr creek trail bridge & handrail	Bunurong	Inverloch	Feb 2025	Completed	2
Installation of asphalt hard stand area to jetty beach access track (kiosk)	Island	Cowes	27/02/2025	Completed	1